

South Orchard Street Grind and Overlay

Miles Resources completed the paving portion of this project on Monday, August 26th. Temporary pavement markings are in place for traffic safety.

The following remaining work is tentative and weather-dependent:

- Utility adjustments will occur on Thursday, August 29th, and be completed on the night of Wednesday, September 4th.
- The installation of permanent pavement markings is scheduled for the night of September 13th (following the proper cure time for asphalt).
- ADA push button upgrades will be completed once materials are located.

For more information, please contact Fircrest Public Works at publicworks@cityoffircrest.net